CONDUCTIVITY CONTROLS

Room: Enter Value

Control/tag: Value

Project Name and Address	Authority Having Jurisdiction	
Name: Project Name	Enforcement Agency: Agency	
Address: Project Address	Permit Number: Permit Number	
City, Zip: City, Zip Code	Permit Request Date: Date	

Panang. Lites value 110011 Lites value	resim Enter value Control, tag: value	
Construction inspection and functional testing Does not comply	g comply Date Submitted to AHJ: Date	

Intent:This test applies to all open and closed-circuit cooling towers. Verify the installation of cooling tower conductivity controls, documentation of target maximum cycles of concentration, programming of controls to not allow blowdown until parameter target thresholds are reached, and installation and programming of overflow alarms. Reference NRCC-MCH-E or NRCC-PRF-E for nonresidential (including nonresidential spaces in high-rise multifamily) building permits. Submit one Certificate for each system that must demonstrate compliance, with the Energy Code. References:

Reference Table R-1 (Table NA-7)

§110.2(e), §120.5(a)19, NA7.5.18.

Building: Enter Value | Floor: Enter Value

stelice table K-1 (Table IVA-7)			
Recirculating Water Parameters	Maximum Values		
Conductivity (micro-siemens/cm)	2970 micro-siemens/cm		
Total dissolved solids (ppm)	1845 ppm		
Total alkalinity as CaCO23 (ppm)	540 ppm		
excluding galvanized steel			
Total alkalinity as CaCO3 (ppm)	450 ppm		
galvanized steel (passivated)			
Calcium hardness as CACO3 (ppm)	540 ppm		
Chlorides as Cl (ppm)	270 ppm		
Sulfates (ppm)	225 ppm		
Silica (ppm)	135 ppm		
Langelier saturation index (LSI)	2.5 LSI		

Table A: Construction Inspection

Prior to functional testing, verify and document all of the following:

Step	Entry	Item	Code Reference
1.0	Pass Fail	Verify the conductivity controls, makeup water flow meter(s), and overflow alarms are installed as specified on the plans.	NA7.5.18.1-(a)
2.0	☐ Pass ☐ Fail	Verify maximum achievable cycles of concentration are documented on the NRCC-MCH-E <u>or NRCC-PRF-E</u> compliance document.	NA7.5.18.1-(b)

CONDUCTIVITY CONTROLS 2025-CEC-NRCA-MCH-24-A

Step	Entry	Item	Code Reference
3.0	Pass Fail	Verify blowdown control sequence is available and documented in the building documents.	NA7.5.18.1-(c)
4.0	Pass Fail	Verify controls are programmed to automate bleed to the maximum cycles of concentration documented on the NRCC-MCH-E or NRCC-PRF-E form.	NA7.5.18.1-(d)
5.0	☐ Pass ☐ Fail	Verify controls are programmed not to allow blowdown until one or more of the parameters in Table R-1 reaches the value specified in NRCC-MCH-E <u>or NRCC-PRF-E</u> .	NA7.5.18.1-(e)
6.0	☐ Pass ☐ Fail	Check "Pass" if construction inspection complies with all requirements Check "Fail" if construction inspection does not comply with all requirements	N/A

Table B: Functional Testing

Step	Entry	Functional Test	Code Reference
1.0	☐ Pass ☐ Fail	Override the makeup water valve to open until the tower water is above the maximum fill level.	NA7.5.18.2 Step 1
2.1	Pass Fail	Close the makeup water valve.	NA7.5.18.2 Step 2
2.2	☐ Pass ☐ Fail	Verify that the overflow alarm is triggered either through an audible signal or via alert to the Energy Management Control System.	NA7.5.18.2 Step 2
3.0	No Entry	Restore the makeup water control parameter to automatic control.	NA7.5.18.2 Step 3
4.0	Pass Fail	Check pass if Functional Test passes on Steps 1 through 3.	N/A

CONDUCTIVITY CONTROLS 2025-CEC-NRCA-MCH-24-A

Declaration Statement	Signatory
Document Author	Name
I assert that this Certificate of Acceptance documentation is accurate and complete.	Company Name
	Author Signature
	Date Signed
Acceptance Test Technician	
I certify the following under penalty of perjury, under the laws of the State of California:	Name
The information provided on this Certificate of Acceptance is true and correct. I am the person who	Company Name
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The	ATT No.: ATT Cert. No.
construction or installation identified on this Certificate of Acceptance complies with the applicable	Title
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Phone
and conforms to the applicable acceptance requirements and procedures specified in Reference	Signature
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction	
installation identified on this Certificate of Acceptance has been completed and signed by the responsible	
builder/installer and has been posted or made available with the building permit(s) issued for the building	ig.
Responsible Person	
I assert the following under penalty of perjury, under the laws of the State of California:	
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent a	
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division	
of the Business and Professions Code in the applicable classification to accept responsibility for the syst	
design, construction or installation of features, materials, components, or manufactured devices for the	
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statemen	
(responsible acceptance person). The information provided on this Certificate of Acceptance substantian	
that the construction or installation identified on this Certificate of Acceptance complies with the	Lic. No.: License No.
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Title Phone
and conforms to the applicable acceptance requirements and procedures specified in Reference	
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction identified on this Certificate of Assentance has been completed and is posted or made.	
or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy	Date Signed
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for t	' I
building, and made available to the enforcement agency for all applicable inspections, and I will take the	
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this	
Certificate of Acceptance is required to be included with the documentation the builder provides to the	
building owner at occupancy, and I will take the necessary steps to ensure this requirement is	
accomplished.	