HYDRONIC FLOW CONTROL

20222025-CEC-NRCA-

Project Name and Address		Authority	Authority Having Jurisdiction		
Name: Project Name			Enforcement Agency: Agency		
Address: Project Address			Permit Number: Permit Number		
City, Zip: C	City, Zip: City, Zip Code Permit Application D			ication Date	e: Date
Building: Er	nter Value	Floor: Enter Value	Room: Enter	Value	Control/tag: Value
Construction inspection and functional testing comply Does not comply		Date Submitted to AHJ: Date			
Intent:	Ensure that hydronic pump speed varies with building heating and cooling loads. Submit one Certificate of Acceptance for each system that must demonstrate compliance. Reference: §120.5(a)7, §140.4(k)6Bi, §140.4(k)6Bii, §160.3(d)1G,				

§170.2(c)4Ivic, §170.2(c)4Ivid, and NA7.5.9.

Table A: Construction Inspection

Step	Entry	Item	Code Reference
1	Pass Fail	Verify access to the following documentation: Asbuilt, Design Documentation, or mechanical equipment schedules as approved by the authority having jurisdiction.	N/A
2.0	No Entry	For the static pressure location, setpoint, and reset control. Check one of the following:	NA7.5.9.1(a)
2.1, or	☐ Pass ☐ Fail ☐ N/A	For systems WITHOUT direct digital control of individual coils reporting to the central control panel, verify that the differential pressure is measured at the most remote heat exchange, or the heat exchanger requiring the greatest differential pressure. (Pass, Fail, N/A)	§140.4(k)6Bi, §170.2(c)4Ivic
2.2	☐ Pass ☐ Fail ☐ N/A	For system WITH direct digital control of individual coils with a central control panel, verify that the static pressure set point is reset based on the valve requiring the most pressure, and the setpoint is no less than 80 percent open. Pressure sensors may be mounted anywhere. (Pass, Fail, N/A)	§140.4(k)6Bii, §170.2(c)4Ivid
3	Pass Fail	Verify that the pressure sensors are either factory or field calibrated.	NA7.5.9.1(b)
4	☐ Pass ☐ Fail	Check "Pass" if construction inspection complies with all requirements. Check "Fail" if construction inspection does not comply with all requirements.	N/A

Table B: Functional Testing

Step	Entry	Functional Test	Code Reference
1.0	☐ Pass ☐ Fail	Modulate control valves to reduce water flow to 50 percent of the design flow or less, but not lower than the pump minimum flow. Complete all of Steps 1.1-1.7.	NA7.5.9.2 Step 1
1.1	Pass Fail	Verify that the pump operating speed decreases (for system with DDC to the zone level).	NA7.5.9.2 Step 1(a)
1.2	☐ Pass ☐ Fail ☐ N/A	For all other systems that are not DDC, verify that the current operating setpoint has not increased.	NA7.5.9.2 Step 1(b)
1.3	Enter Value	Record the system pressure as measured at the control sensor. (ft. w.c. or psig)	NA7.5.9.2 Step 1(c)
1.4	Enter Value	Record the system pressure setpoint. (ft. w.c. or psig)	NA7.5.9.2 Step 1(c)
1.5	Enter Value	Calculate 100 x (Step 1.3 – Step 1.4)/Step 1.4. (percent)	NA7.5.9.2 Step 1(c)
1.6	☐ Pass ☐ Fail	Verify that the system pressure is within 5 percent of current operating setpoint. (Step 1.5 between -5% and +5%)	NA7.5.9.2 Step 1(c)
1.7	☐ Pass ☐ Fail	Verify that the system operation stabilizes within 5 minutes after test procedures are initiated.	NA7.5.9.2 Step 1(d)
2.0	No Entry	Open control valves to increase water flow to a minimum of 90 percent design flow. Complete all of Steps 2.1-2.8.	NA7.5.9.2 Step 2
2.1	☐ Pass ☐ Fail	Verify that the pump speed increases.	NA7.5.9.2 Step 2(e)
2.2	Pass Fail	Verify that the pumps are operating at 100 percent speed.	NA7.5.9.2 Step 2(f)
2.3	Enter Value	Record the system pressure as measured at the control sensor. (ft. w.c. or psig)	N/A
2.4	Enter Value	Record the system pressure setpoint. (ft. w.c. or psig)	N/A
2.5	☐ Pass ☐ Fail	Verify that the system pressure setpoint in Step 2.4 is greater than the setpoint in Step 1.4.	NA7.5.9.2 Step 2(g)
2.6	Enter Value	Calculate: 100 x (Step 2.3 – Step 2.4)/Step 2.4. (percent)	N/A
2.7	☐ Pass ☐ Fail	Verify that the system pressure is either within ±5 percent of current operating setpoint. (Step 2.6 is between -5% and +5%)	NA7.5.9.2 Step 2(h)
2.8	Pass Fail	Verify that the system operation stabilizes within 5 minutes after test procedures are initiated.	NA7.5.9.2 Step 2(h)
3.0	No Entry	Restore system to normal operating conditions.	NA7.5.9.2 Step 3

Step	Entry	Functional Test	Code Reference
4.0	☐ Pass ☐ Fail	Check pass if Functional Test passes on Steps 1 through 3.	N/A



Declaration Statement	Signatory
Document Author	Name
I assert that this Certificate of Acceptance documentation is accurate and complete.	Company Name
	Author Signature
	Date Signed
Acceptance Test Technician	
I certify the following under penalty of perjury, under the laws of the State of California:	Name
The information provided on this Certificate of Acceptance is true and correct. I am the person who	Company Name
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The	ATT No.: ATT Cert. No.
construction or installation identified on this Certificate of Acceptance complies with the applicable	Title
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Phone
and conforms to the applicable acceptance requirements and procedures specified in Reference	Signature
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or	Date Signed
installation identified on this Certificate of Acceptance has been completed and signed by the responsible	
builder/installer and has been posted or made available with the building permit(s) issued for the building.	
Responsible Person	
I assert the following under penalty of perjury, under the laws of the State of California:	
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and	
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3	
of the Business and Professions Code in the applicable classification to accept responsibility for the system	
design, construction or installation of features, materials, components, or manufactured devices for the	Nama
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement	Name Company Name
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the	Company Name Lic. No.: License No.
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Title
and conforms to the applicable acceptance requirements and procedures specified in Reference	Phone
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction	Signature
or installation identified on this Certificate of Acceptance has been completed and is posted or made	Date Signed
available with the building permit(s) issued for the building. I understand that a completed, signed copy of	Date Signed
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the	
building, and made available to the enforcement agency for all applicable inspections, and I will take the	
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this	
Certificate of Acceptance is required to be included with the documentation the builder provides to the	
building owner at occupancy, and I will take the necessary steps to ensure this requirement is	
accomplished.	