

Building: Enter Value

CALIFORNIA ENERGY COMMISSION **ELEVATOR LIGHT & VENT CTRL** 2025-CEC-NRCA-PRC-12-F

Room: Enter Value

Control/tag: Value

Project Name and Address	Authority Having Jurisdiction
Name: Project Name	Enforcement Agency: Agency
Address: Project Address	Permit Number: Permit Number
City, Zip Code: City, Zip Code	Permit Application Date: Date

Construction inspection and functional testing complyDoes not comply		Date Submitted to AHJ: Date
Intent:	To ensure that the elevator cab lighting and ver	ntilation fan shut off, and verify the

elevator cab lighting efficacy. (Reference Sections 120.6(f), 160.7(a), and NA7.14).

Table A: Construction Inspection

Prior to functional testing, verify and document all of the following:

Floor: Enter Value

Step	Entry	Item	Code Reference
1.0	☐ Pass ☐ Fail	Access to required document NRCC-PRCMCH-E as approved by the authority having jurisdiction.	10-103(a)2A
2.0	Pass Fail	The occupancy sensor has been located to minimize false signals, and the elevator cab does not have any obstructions that could adversely affect the sensor's performance.	NA7.14.1(a)
3.0	☐ Pass ☐ Fail ☐ N/A	For PIR sensors, verify that the sensor pattern does not enter into the elevator lobby.	NA7.14.1(b)
4.0	Pass Fail N/A	For ultrasonic sensors, verify that the sensor does not emit audible sound.	NA7.14.1(c)
5.0	Pass Fail N/A	Note that some elevators are able to use weight sensors to provide occupancy sensing. In this case, verify that the elevator weight sensing used to provide occupant sensing is functional.	NA7.14.1 (note)
6.0	Pass Fail	Verify that the Compliance Inspection is completed and complies with all requirements.	N/A

CALIFORNIA ENERGY COMMISSION **ELEVATOR LIGHT & VENT CTRL** 2025-CEC-NRCA-PRC-12-F

Table B: Functional Testing

Table B. Functional results			
Step	Entry	Functional Test	Code Reference
1.0	Pass Fail	Confirm that the lighting and ventilation controlled inside the elevator cab turns off after 15 minutes from the start of an unoccupied condition.	NA7.14.2(a)
2.0	Pass Fail	Verify that the signal sensitivity is adequate to achieve desired control. The sensor should not detect motion in the elevator lobby.	NA7.14.2(b)
3.0	Pass Fail	Verify that lighting and ventilation immediately turn "on" when an unoccupied condition becomes occupied.	NA7.14.2(c)
4.0	Pass Fail	Verify that the lighting and ventilation will not shut off when occupied. Stand in the elevator with the door closed and wait 15 minutes to confirm that the lighting and ventilation remains on.	NA7.14.2(d)
5.0	Pass Fail	Verify that the Compliance Inspection is completed and complies with all requirements. Check fail if any Functional Tests do not comply with all requirements.	N/A

CALIFORNIA ENERGY COMMISSION **ELEVATOR LIGHT & VENT CTRL** 2022-CEC-NRCA-PRC-12-F

Declaration Statement	Signatory
Document Author	Name
I certify that this Certificate of Acceptance documentation is accurate and complete.	Company Name
	Author Signature
	Date Signed
Field Technician	
I certify the following under penalty of perjury, under the laws of the State of California:	Name
The information provided on this Certificate of Acceptance is true and correct. I am the person who	Company Name
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The	ATT No.: ATT Cert. No.
construction or installation identified on this Certificate of Acceptance complies with the applicable	Title
acceptance requirements indicated in the plans and specifications approved by the enforcement agency,	Phone
and conforms to the applicable acceptance requirements and procedures specified in Reference	Signature
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or	Date Signed
installation identified on this Certificate of Acceptance has been completed and signed by the responsible	
builder/installer and has been posted or made available with the building permit(s) issued for the building.	
Responsible Person	
I assert the following under penalty of perjury, under the laws of the State of California:	
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and	
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3	
of the Business and Professions Code in the applicable classification to accept responsibility for the system	
design, construction or installation of features, materials, components, or manufactured devices for the	
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement	Name
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates	Company Name
that the construction or installation identified on this Certificate of Acceptance complies with the	Lic. No.: License No.
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Title
and conforms to the applicable acceptance requirements and procedures specified in Reference	Phone
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction	Signature
or installation identified on this Certificate of Acceptance has been completed and is posted or made	Date Signed
available with the building permit(s) issued for the building. I understand that a completed, signed copy of	
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the	
building, and made available to the enforcement agency for all applicable inspections, and I will take the	
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this	
Certificate of Acceptance is required to be included with the documentation the builder provides to the	
building owner at occupancy, and I will take the necessary steps to ensure this requirement is	
accomplished.	