#### **IAQ VENTILATION**

Project Name and Address		Authority	Authority Having Jurisdiction	
Name: Project Name		Enforcemen	Enforcement Agency: Agency	
Address: Project Addre	ess	Permit Num	Permit Number: Permit Number	
City, Zip: City, Zip Cod	e	Permit Appli	Permit Application Date: Date	
Building: Enter Value	Floor: Enter Value	Room: Enter	Value	Control/tag: Value
<ul><li>Construction inspection and functional testing comply</li><li>Does not comply</li></ul>			Date Sub	omitted to AHJ: Date

#### **Intent:**

- This form is completed only when NA1.9 Acceptance Test Technicians Alternative Procedure is used in accordance with Section 160.2(b)2Biv, where a certified ATT is allowed to perform the test that is typically performed by an ECC-Rater for multifamily buildings with four or more stories.
- This acceptance test is intended for multifamily dwelling units where CONTINUOUS ventilation is used. This acceptance test is not permitted for Central Fan Integration (CFI) systems or other intermittent ventilation systems.
- Submit one Certificate of Acceptance for each ventilation system installed to verify conformance with the requirements of the Energy Standards §160.2(b)2, <u>Reference</u> Nonresidential <u>Reference</u> Appendices NA7.18.1.1 and NA2.2, and California Energy Commission adopted version of ANSI/ASHRAE Standards 62.2-20192022.
- NRCA-MCH-20a-H must be completed prior to beginning NRCA-MCH-20c-H.
   If using Supply only or Exhaust only ventilation, Certificate of Acceptance NRCA-MCH-21-H must be completed prior to beginning NRCA-MCH-20c-H.
   NOTE: HERS ECC verification or ATT acceptance testing required

Table B-1: Functional Testing — IAO Ventilation System

Step	Entry	Functional Test	Code Reference
1	☐ Pass ☐ Fail ☐ N/A	If multiple fans are specified to operate simultaneously to provide the total required ventilation airflow, the measurements within this functional test must be made with all applicable fans operating simultaneously. Verify that all fans are operational. (Pass, Fail, N/A)	NA2.2.4.1
2	☐ Pass ☐ Fail	Activate the ventilation system using the system control and record all values in Table B-2.	NA2.2.4.1, NA2.2.4.1.1(b)

Table B-2: Functional Testing - Record Fan Data (NA2.2.4.1.1(a)(b)(c))

STEP	Fan Location or ID	Exhaust Measurement (CFM)	Supply Measurement (CFM)
1	Enter Location or ID	Enter Value	Enter Value
2	Enter Location or ID	Enter Value	Enter Value
3	Enter Location or ID	Enter Value	Enter Value

STEP	Fan Location or ID	Exhaust Measurement (CFM)	Supply Measurement (CFM)
4	Enter Location or ID	Enter Value	Enter Value
5	Enter Location or ID	Enter Value	Enter Value
6	Total of all Fans	6.1 Enter Value	6.2 Enter Value
7	Average of All Fans	7.1 Enter Value	7.2 Enter Value

**Table B-3: Functional Testing – Required Calculations** 

Step	Entry	Functional Test	Code Reference
1	Enter Value	Record the design ventilation air flow rate for the dwelling unit. (CFM)	NRCC-MCH-E Table J, or LMCC-MCH-E, Table J or NRCC-PRF-E Table H9
2	Percent or N/A	<b>BALANCED SYSTEM Only</b> : Calculate the percent difference between the exhaust and supply airflow rates. Calculate 100_x_(B-2,6.1B-2,6.2) ÷ B-2,6.1 (Enter value in units of percent or N/A)	NA2.2.4.1 <mark>.1</mark> .2(e)

## **Table B-4: Functional Testing – Conditions for Passing**

Conditions for passing ventilation systems that serve one dwelling unit.

			Code
Step	Entry	Functional Test	Reference
1	Pass Fail N/A	Supply Only or Exhaust Only Ventilation System passes if ALL of the following are true:  • B-2,6.2 >=≥ B-3,1, AND  • NRCA MCH-21-H is completed and complies.  (Pass, Fail, N/A)	NA2.2.4.1.1(c), §160.2(b) <del>2Aivb2</del> <u>2Aivb1</u>
2	☐ Pass ☐ Fail ☐ N/A	<ul> <li>Balanced Only Ventilation System passes if ALL of the following are true:</li> <li>B-3,2 &lt; 20%, AND</li> <li>Exhaust_(B-2,7.1) &gt;= ≥ B-3,1, AND</li> <li>Supply_(B-2,7.2) &gt;= ≥ B-3,1 (Pass, Fail, N/A)</li> </ul>	NA2.2.4.1. <u>2</u> 1(g) §160.2(b)2Aivb1

#### **Table B-5: Functional Testing – Conditions for Passing**

Conditions for passing ventilation systems that serve multiple dwelling-units.

### **IAQ VENTILATION**

Step	Entry	Functional Test	Code Reference
1	P, F, N/A	Supply Only or Exhaust Only Ventilation System passes if both of the following are true:  • B-4,1 passes, and  • Exhaust: B-2,6.1 < (1.2 x B-3,1) or  • Supply: B-2,6.2 < (1.2 x B-3,1) (Pass, Fail, N/A)	§160.2(b)2Avc
2	P, F, N/A	<ul> <li>Balanced Ventilation System passes if all of the following are true:</li> <li>B-4,2 Passes, AND</li> <li>B-2,7.1 &lt; (1.2 x B-3,1), AND</li> <li>B-2,7.2 &lt; (1.2 x B-3,1)</li> <li>(Pass, Fail, N/A)</li> </ul>	§160.2(b)2Avc

# **Table B-6: Functional Testing – Conditions for Passing** Check for passing conditions.

Step	Entry	Functional Test	Code Reference
1	☐ Pass ☐ Fail	Return system to normal operating conditions.	N/A
2	☐ Pass ☐ Fail	System passes if Tables B-1 through B-5 are completed as required and one of the following conditions for passing are checked: Table B-4, 1 or 2, indicate PASS or Table B-5, 1 or 2 indicate PASS	N/A

Declaration Statement	Signatory
Document Author	Name
I assert that this Certificate of Acceptance documentation is accurate and complete.	Company Name
	Author Signature
	Date Signed
Field Technician	
I certify the following under penalty of perjury, under the laws of the State of California:	Name
The information provided on this Certificate of Acceptance is true and correct. I am the person who	Company Name
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The	ATT No.: ATT Cert. No.
construction or installation identified on this Certificate of Acceptance complies with the applicable	Title
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Phone
and conforms to the applicable acceptance requirements and procedures specified in Reference	Signature
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or	Date Signed
installation identified on this Certificate of Acceptance has been completed and signed by the responsible	
builder/installer and has been posted or made available with the building permit(s) issued for the building.	
Responsible Person	
I assert the following under penalty of perjury, under the laws of the State of California: I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and	
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3	
of the Business and Professions Code in the applicable classification to accept responsibility for the system	
design, construction or installation of features, materials, components, or manufactured devices for the	
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement	Name
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates	Company Name
that the construction or installation identified on this Certificate of Acceptance complies with the	Lic. No.: License No.
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Title
and conforms to the applicable acceptance requirements and procedures specified in Reference	Phone
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction	Signature
or installation identified on this Certificate of Acceptance has been completed and is posted or made	Date Signed
available with the building permit(s) issued for the building. I understand that a completed, signed copy of	
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the	
building, and made available to the enforcement agency for all applicable inspections, and I will take the	
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this	
Certificate of Acceptance is required to be included with the documentation the builder provides to the	
building owner at occupancy, and I will take the necessary steps to ensure this requirement is	
accomplished.	