### MF ENVELOPE ENCLOSURE LEAKAGE

<del>2022</del>2025-CEC-

| Project Name and Address  | Authority Having Jurisdiction |
|---------------------------|-------------------------------|
| Name: Project Name        | Enforcement Agency: Agency    |
| Address: Project Address  | Permit Number: Permit Number  |
| City, Zip: City, Zip Code | Permit Application Date: Date |

| Building: Enter value | Floor: Enter value        | Room: Enter | value    | Control/tag: value  |
|-----------------------|---------------------------|-------------|----------|---------------------|
|                       |                           |             |          |                     |
|                       |                           |             | 1        |                     |
| Construction inspect  | ction and functional test | ting Comply | Data Cub | mitted to AHJ: Date |
| Does not comply       |                           |             | Date Sub | milled to Anj. Date |
|                       |                           |             |          |                     |

#### **Intent:**

- This form is completed only when NA1.9 Acceptance Test Technicians Alternative Procedure is used in accordance with Section 160.2(b)2Aivb2, where a certified ATT is allowed to perform the test that is typically performed by an ECC-Rater for multifamily buildings with four or more stories.
- Submit one Certificate of Acceptance for each dwelling unit using a Supply Only or Exhaust Only ventilation system to verify that the envelope leakage conforms to the requirements of the Energy Standards §160.2(b)2Aivb2 and Reference Nonresidential Reference Appendices NA7.18.2, NA2.3, ANSI/RESNET/ICC 380-2019, and ASTM E779-10 (2010). This test is restricted to multifamily buildings with four habitable stories or more.
- The <u>certified</u>technician (or ATT) is required to complete this <del>compliance</del> eCertificate of Acceptance prior to completing NRCA-MCH-20(a-d)-H.

NOTE: An uncertified technician may complete this acceptance test using this form if a HERS <u>ECC</u> Rater performs the required verification, or a certified ATT may perform this acceptance test with no HERS <u>ECC</u> Rater verification needed.

## **Table A-1: Construction Inspection**

Prior to functional testing, verify and document all of the following:

| Step | Entry     | Item  | Code<br>Reference |
|------|-----------|---|-------------------|
| 1.0  | Pass Fail | Confirm the pressure boundary wall, ceiling, and floor penetrations are sealed.               | NA7.18.2.1(a)     |
| 2.0  | Pass Fail | Confirm all gaps around the windows and doors are sealed.                                     | NA7.18.2.1(b)     |
| 3.0  | Pass Fail | Confirm all chases are sealed at floor level using a hard cover and the hard cover is sealed. | NA7.18.2.1(c)     |
| 4.0  | Pass Fail | Check if Construction Inspection complies with all requirements.                              | N/A               |

## **Table A-2: Instrument Specifications**

The equipment listed must have their calibrations checked at the manufacturer's recommended interval, and at least annually if not specified.

| Step | Entry               | Item   | Code<br>Reference                 |
|------|---------------------|--|-----------------------------------|
| 1.0  | Pass Fail           | Air-Moving Fan is capable of moving air into or out of the unit to achieve target pressure differences with the exterior.  | NA2.3.2,<br>RESNET §380<br>§4.1.1 |
| 2.0  | Model<br>Serial No. | <b>Manometer.</b> Capable of measuring pressure differences within a maximum error of 1% of reading or 0.25Pa (0.001 in. H20), whichever is greater.   | NA2.3.2,<br>RESNET §380<br>§4.1.2 |
| 3.0  | Model<br>Serial No. | <b>Airflow Meter.</b> Capable of measuring volumetric airflow with a maximum error of 5% of measured flow.   | NA2.3.2,<br>RESNET §380<br>§4.1.3 |
| 4.0  | Model<br>Serial No. | <b>Thermometer.</b> Capable of measuring air temperature within an accuracy of ±1°C_(2°F).   | NA2.3.2,<br>RESNET §380<br>§4.1.4 |
| 5.0  | Model<br>Serial No. | Blower Door. A device that combines the Air-Moving Fan (1), Airflow Meter (3.0±) and a cover to integrate into fenestrationthe building opening. NOTE: it is highly recommended that the assemblage of the blower door system also integrates the Manometer (2.0) and include manufacturer software that will correct CFM measurements for altitude and air temperature (i.e., air viscosity and density). Otherwise, these corrections must be made manually. | NA2.3.2,<br>RESNET §380<br>§4.1.5 |

**Table B-1: Functional Test Preparation** 

| Step | Entry            | Item   | Code<br>Reference     |
|------|------------------|--|-----------------------|
| 1.0  | ☐ Pass<br>☐ Fail | Open doors and windows of all directly adjacent units (all sides, top, and bottom).            | NA2.3.3(1)            |
| 2.0  | Pass Fail        | Fenestration: Exterior doors and windows must be closed and latched.                           | RESNET §380<br>§4.2.1 |
| 3.0  | P, F, N/A        | Attached Garage: Doors and windows to the garage must be closed and latched. (Pass, Fail, N/A) | RESNET §380<br>§4.2.2 |

# CALIFORNIA ENERGY COMMISSION MF ENVELOPE-ENCLOSURE LEAKAGE 20222025-CEC-

| Step | Entry     | Item  | Code<br>Reference        |
|------|-----------|---|--------------------------|
| 4.0  | U, V, N/A | Crawlspaces. U - Unvented crawlspaces. Interior access doors and hatched must be open and exterior doors and hatches must be closed. V - Vented Crawlspaces. Interior access doors and hatched must be closed and exterior vents left as found. N/A | RESNET §380<br>§4.2.3    |
| 5.0  | A, O, N/A | Attics.  A - Air Sealed & insulated Roof Deck:     Interior access doors and hatches must be opened.  O - All others: Interior access doors and hatches must be open.  N/A  | RESNET §380<br>§4.2.4    |
| 6.0  | A, O, N/A | Basement. A - Air Sealed & Insulated: Interior access doors and hatches must be closed. O - Otherwise: Interior access doors and hatches must be open. N/A  | RESNET §380<br>§4.2.5    |
| 7.0  | Pass Fail | Interior Doors: All doors between rooms inside the dwelling unit must be open.  | RESNET §380<br>§4.2.6    |
| 8.0  | P, F, N/A | Chimney <u>Ddampers &amp; Ccombustion-air</u> <u>Finlets on Ssolid Ffuel Aappliances must be closed.</u> (Pass, Fail, N/A)  | RESNET §380<br>§4.2.7    |
| 9.0  | P, F, N/A | Combustion Aappliance Fflue Ggas<br>✓vents must be left as found. (Pass, Fail, N/A)   | RESNET §380<br>§4.2.8    |
| 10.0 | P, F, N/A | Fans must be turned off. (i.e. clothes dryer, ceiling fan, attic/crawlspace fan, kitchen/bathroom exhaust fan, air handler, ventilation fan, etc.) (Pass, Fail, N/A)  | RESNET §380<br>§4.2.9    |
| 11.0 | P, F, N/A | Non-motorized <u>Ddampers</u> : connectinged to exterior or unconditioned space, must be left as found.  (Pass, Fail, N/A)  | RESNET §380<br>§4.2.10.1 |
| 12.0 | P, F, N/A | Motorized <u>Ddampers</u> : connectioned to exterior or unconditioned space, must be closed (not further sealed).  (Pass, Fail, N/A)  | RESNET §380<br>§4.2.10.2 |

| Step | Entry     | Item  | Code<br>Reference        |
|------|-----------|---|--------------------------|
| 13.0 | P, F, N/A | Intermittent <u>Local Eexhaust: mmust be</u> left open. (Pass, Fail, N/A)   | RESNET §380<br>§4.2.11.1 |
| 14.0 | P, F, N/A | Intermittent \(\frac{\Ww}{\text{h}}\)hole-\(\text{Hh}\)\ ouse \(\frac{\text{V}}{\text{v}}\)entilation System (include HVAC fanintegrated outdoor air inlets): must not be sealed. (Pass, Fail, N/A) | RESNET §380<br>§4.2.11.2 |
| 15.0 | P, F, N/A | Continuously Operating Local Eexhaust: must be sealed at the exterior where conditions allow.  (Pass, Fail, N/A)  | RESNET §380<br>§4.2.11.3 |
| 16.0 | P, F, N/A | Continuously <u>Oo</u> perating <u>Ww</u> hole- <u>Hh</u> ouse <u>Vv</u> entilation <u>Ss</u> ystem: must be sealed at the exterior where conditions allow. (Pass, Fail, N/A)                       | RESNET §380<br>§4.2.11.4 |
| 17.0 | P, F, N/A | All other openings must be left open. (Pass, Fail, N/A)   | RESNET §380<br>§4.2.11.5 |
| 18.0 | P, F, N/A | Whole-building Ffan Llouvers/shutters must be closed. (if there is a seasonal cover, it must be installed).  (Pass, Fail, N/A)  | RESNET §380<br>§4.2.12   |
| 19.0 | P, F, N/A | Evaporative Coolers openings must be placed in off position. (if there is a seasonal cover, it must be installed). (Pass, Fail, N/A)  | RESNET §380<br>§4.2.13   |
| 20.0 | P, F, N/A | Operable window trickle-vents and through-wall vents must be closed. (Pass, Fail, N/A)  | RESNET §380<br>§4.2.14   |
| 21.0 | P, F, N/A | Supply Rregisters and Rreturn Grills must be left as found and uncovered.  (Pass, Fail, N/A)  | RESNET §380<br>§4.2.15   |
| 22.0 | P, F, N/A | Plumbing drains with p-traps must be filled with water or sealed.  (Pass, Fail, N/A)  | RESNET §380<br>§4.2.16   |
| 23.0 | P, F, N/A | Vented combustion appliances must remain off or in pilot-only mode.  (Pass, Fail, N/A)  | RESNET §380<br>§4.2.17   |
| 24.0 | P, F, N/A | Code or manufacturer required component air bypasses must not be sealed.  (Pass, Fail, N/A)   | RESNET §380<br>§4.2.18   |

**Table B-2: Installation of Functional Test Apparatus** 

| Step | Entry            | Item  | Code<br>Reference                     |
|------|------------------|---|---------------------------------------|
| 1.0  | No Entry         | Blower Door Installation.   | NA2.3.3(2),<br>RESNET 380<br>§4.3.1   |
| 1.1  | P, F, N/A        | Installed in an existing doorway or window with no obstructions within five (5) feet of the fan inlet and two (2) feet of the fan outlet.  (Pass, Fail, N/A)                                  | NA2.3.3(2),<br>RESNET 380<br>§4.3.1.1 |
| 1.2  | P, F, N/A        | Installed in a door or window that is NOT exposed to wind, where conditions allow. (Pass, Fail, N/A)  | NA2.3.3(2),<br>RESNET 380<br>§4.3.1.1 |
| 1.3  | P, F, N/A        | If using a fenestration to unconditioned space, the unconditioned space has unrestricted pathway to exterior and all windows and doors of the unconditioned space are open. (Pass, Fail, N/A) | NA2.3.3(2),<br>RESNET 380<br>§4.3.1.1 |
| 1.4  | P, F, N/A        | If using a fenestration to an interior shared hallway, the hallway must be connected to exterior by open doors or windows.  (Pass, Fail, N/A)   | NA2.3.3(2),<br>RESNET 380<br>§4.3.1.1 |
| 1.5  | Location         | Describe location of blower door installation.  | NA2.3.3(2),<br>RESNET 380<br>§4.3.1.1 |
| 2.0  | ☐ Pass<br>☐ Fail | Tubing used to measure the pressure difference must be installed in accordance with manufacturer's instructions and vertical sections must be positioned out of direct sunlight.              | NA2.3.3(2),<br>RESNET 380<br>§4.3.1.2 |

**Table B-3: Functional Testing** 

| Step | Entry                      | Item  | Code<br>Reference      |
|------|----------------------------|---|------------------------|
| 1.1  | Enter Value  Deg. C Deg. F | Measure <u>indoor</u> <del>T</del> temperature <u>Indoor:</u> . | RESNET 380<br>§4.3.1.3 |
| 1.2  | Enter Value  Deg. C Deg. F | Measure <u>outdoor</u> <u>Ttemperature <del>Outdoor:</del>.</u> | RESNET 380<br>§4.3.1.3 |
| 2.0  | Enter Value                | Observations of general weather conditions.                     | RESNET 380<br>§4.3.1.3 |
| 3.0  | Enter Value                | Altitude of project site above sea-level. (Feet)                | RESNET 380<br>§4.3.1.4 |

| Step | Entry                                    | Item   | Code<br>Reference      |
|------|--|--|------------------------|
| 4.0  | Enter Value                              | Measure, or obtain from designs, the total dwelling unit surface area, which is the sum of the area of walls between dwelling units, exterior walls, ceiling, and floor. (Square Feet)   | NA2.3.3(2)             |
| 4.1  | Enter Value                              | Square footage of the dwelling unit. (Square Feet)   | NA2.3.3(2)             |
| 4.2  | Enter Value                              | Sum of the area of all exterior walls. (Square Feet)   | NA2.3.3(2)             |
| 4.3  | Enter Value                              | Sum of area of all walls between dwelling units. (Square Feet)   | NA2.3.3(2)             |
| 4.4  | Enter Value                              | Total: (Step 4.1 x 2) + Step 4.2 + Step 4.3_ (Square Feet)   | NA2.3.3(2)             |
| 5.0  | Enter Value                              | Pretest Baseline Building Pressure: Air-<br>Moving Fan (OFF) (SEALED): Manometer<br>measured pressure difference across<br>enclosure (minimum 10 second average)<br>(Pa)   | RESNET 380<br>§4.4.1.1 |
| 6.0  | Pressurized or Depressurized             | Induced Enclosure Pressure: Air-Moving Fan (ON) (UNSEALED). Adjust to create an induced enclosure pressure difference of 50_±3 Pa (0.2 in_ ±0.012_H <sub>2</sub> O).   | RESNET 380<br>§4.4.1.2 |
| 6.1  | Pressure (Pa) Airflow (CFM) Not Achieved | If induced enclosure pressure difference of 50_±3 Pa is achieved, then record the average value of the induced enclosure pressure difference and Airflow over a minimum 10-second period.  If induced enclosure pressure difference of 50_±3 Pa is not achieved, retry using additional fans.  (Pa and CFM or Not Achieved)  Or Eelse, proceed to 6.2. | RESNET 380<br>§4.4.1.2 |
| 6.2  | Pressure (Pa)<br>Airflow (CFM)           | If induced enclosure pressure difference of 50_±3 Pa is still not achieved from step B-3,6.1, then record the highest induced pressure difference and airflow over a minimum 10—second period.  (Pa and CFM)  Note: 15 Pa (0.06 in. H <sub>2</sub> O) is the minimum allowable.  | RESNET 380<br>§4.4.1.4 |

# CALIFORNIA ENERGY COMMISSION MF ENVELOPE-ENCLOSURE LEAKAGE 20222025-CEC-

| Step | Entry                | Item   | Code<br>Reference                                    |
|------|----------------------|--|--|
| 6.3  | Adj. Airflow (CFM)   | If (Step 6.2), then adjust to CFM50: Step 6.2b (CFM) x (50÷Step 6.2(Pa))^0.65 (CFM)  Note: a manometer equipped to make the correction is permitted.   | RESNET 380<br>§4.4.1.4                               |
| 7.0  | No Entry             | Return Systems and home to normal operating or as found condition.   | RESNET 380<br>§4.4.1.3                               |
| 8.0  | Cor. Airflow (CFM50) | Corrected -CFM50. Correct the CFM measurement for air viscosity and density using the installed manufacturer integrated software for the Blower Door assemblage (Construction Inspection 5) (CFM)  If the Blower Door assemblage does not include such software, then the corrections must be performed manually following the requirements of ASTM E779-10 (2010), Section 9, Equation 4. | RESNET 380<br>§4.4.1.5                               |
| 9.0  | Adj. Airflow (CFM50) | Adjusted CFM50. Corrected CFM50 (Step 8) x 1.1. (CFM)  | NA2.3.4(1),<br>RESNET 380<br>§4.4.1.5.1 Eqn.<br>(5a) |
| 10.0 | CFM50/SQ-FT          | CFM50/ft <sup>2</sup> . Adjusted CFM50 (Step 9) ÷ Step B-3,4.4 (CFM/ <u>s</u> Sq <u>f</u> Ft)  | NA2.3.4(3)<br><u>RESNET 380</u><br>§4.5.2 Eqn. 10    |
| 11.0 | Pass Fail            | Select "Pass" if:<br>Step 10 <del>&lt;=</del> ≤ 0.3 CFM/ <u>s</u> Sq <u>f</u> Ft   | NA2.3.5,<br>§160.2(b)2Aivb2                          |



| Declaration Statement   | Signatory              |
|---|------------------------|
| Document Author   | Name                   |
| I assert that this Certificate of Acceptance documentation is accurate and complete.                          | Company Name           |
|   | Author Signature       |
|   | Date Signed            |
| Acceptance Test Technician  |                        |
| I certify the following under penalty of perjury, under the laws of the State of California:                  | Name                   |
| The information provided on this Certificate of Acceptance is true and correct. I am the person who           | Company Name           |
| performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The      | ATT No.: ATT Cert. No. |
| construction or installation identified on this Certificate of Acceptance complies with the applicable        | Title                  |
| acceptance requirements indicated in the plans and specifications approved by the enforcement agency          | Phone                  |
| and conforms to the applicable acceptance requirements and procedures specified in Reference                  | Signature              |
| Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or | Date Signed            |
| installation identified on this Certificate of Acceptance has been completed and signed by the responsible    |                        |
| builder/installer and has been posted or made available with the building permit(s) issued for the building.  |                        |
| Responsible Person  |                        |
| I assert the following under penalty of perjury, under the laws of the State of California:                   |                        |
| I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and      |                        |
| I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3    |                        |
| of the Business and Professions Code in the applicable classification to accept responsibility for the system |                        |
| design, construction or installation of features, materials, components, or manufactured devices for the      |                        |
| scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement   | Name                   |
| (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates     | Company Name           |
| that the construction or installation identified on this Certificate of Acceptance complies with the          | Lic. No.: License No.  |
| acceptance requirements indicated in the plans and specifications approved by the enforcement agency          | Title                  |
| and conforms to the applicable acceptance requirements and procedures specified in Reference                  | Phone                  |
| Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction    | Signature              |
| or installation identified on this Certificate of Acceptance has been completed and is posted or made         | Date Signed            |
| available with the building permit(s) issued for the building. I understand that a completed, signed copy of  |                        |
| this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the  |                        |
| building, and made available to the enforcement agency for all applicable inspections, and I will take the    |                        |
| necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this           |                        |
| Certificate of Acceptance is required to be included with the documentation the builder provides to the       |                        |
| building owner at occupancy, and I will take the necessary steps to ensure this requirement is                |                        |
| accomplished.   |                        |