Date Submitted to AHJ: Date



Project Name and Address	Authority Having Jurisdiction	
Name: Project Name	Enforcement Agency: Agency	
Address: Project Address	Permit Number: Permit Number	
City, Zip Code: City, Zip Code	Permit Application Date: Date	
Sicyy Zip Goder Giegy Zip Gode	Territor pure de la companya de la c	
Steam trap passes all tests and complies.		

Steam Tra	p: Identify Steam Trap Tested
Intent:	This certificate of acceptance may only be completed for individually tested steam traps and must accompany NRCA-PRC-18a-F. Steam systems that include up to seven (7) steam traps are required to test each steam strap using this certificate of acceptance. Sample groups are NOT permitted for steam systems that include seven or fewer steam traps. One NRCA-PRC-18b-F must be completed for each steam trap tested. For steam systems with more than seven (7) steam traps,

sample groups are permitted using NRCA-PRC-18c-F. Reference Section 120.6(i)

and NA7.19.

Steam trap fails at least one test and does not comply.

## **Table B: Functional Testing**

The tested steam trap must pass all tests listed in Table B. If the tested steam trap fails any test listed in Table B, the issue must be remedied until the steam trap passes.

	, , , , , , , , , , , , , , , , , , , ,	e issue must be remedied until the steam trup passes.	Code
Step	Entry	Functional Test	Reference
1.0	☐ Pass ☐ Fail	Identify the status of the steam trap. If the steam line is operational select 'pass.' Otherwise if it is nonoperational at the time of the functional test, select 'fail.'	NA7.19.1.2 Step 1
2.0	☐ Pass ☐ Fail	Confirm that central steam trap monitoring system is receiving a signal that reflects the status of the steam trap.	NA7.19.1.2 Step 2
3.0	Pass Fail	Generate a fault at the steam trap sensor for each tested steam trap and select 'pass.' If unable to generate a fault, select 'fail.'	NA7.19.1.2 Step 3
4.0	Pass Fail	Verify that the central steam trap monitoring system detects the fault and reports the fault detection to the operator.	NA7.19.1.2 Step 4
5.0	☐ Pass ☐ Fail	Reconnect steam trap sensor and verify the fault detection sensor is communicating with the central steam trap monitoring system.	NA7.19.1.2 Step 5
6.0	☐ Pass ☐ Fail	Verify that central steam trap monitoring system does not report a fault.	NA7.19.1.2 Step 6
7.0	☐ Pass ☐ Fail	Return system to initial operating conditions.	N/A
8.0	☐ Pass ☐ Fail	Check pass if all Functional Test Compliance Results are 'pass.' Check fail if any Functional Test Compliance Results <b>does not</b> comply.	N/A

Document Author I assert that this Certificate of Acceptance documentation is accurate and complete	Name Company Name Author Signature Date Signed
Field Technician  I certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.	Name Company Name Title Phone Signature Date Signed
Responsible Person I assert the following under penalty of perjury, under the laws of the State of California: I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement. The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.	Name Company Name Lic. No.: License No. Title Phone Signature Date Signed