

CALIFORNIA ENERGY COMMISSION PARKING GARAGE VENTILATION 2025-CEC-NRCA-PRC-03-F

Project Name and Address	Authority Having Jurisdiction	
Name: Project Name	Enforcement Agency: Agency	
Address: Project Address	Permit Number: Permit Number	
City, Zip Code: City, Zip Code	Permit Application Date: Date	

Building: E	nter Value	Floor: Enter Value	Room: Ent	er Value	Control/tag: Value
Construction inspection and functional testing complyDoes not comply			Date Submitted to AHJ: Date		
Intent:	Verify that the enclosed parking garage mechanical ventilation system functions				

properly. References Sections 120.6(c), and 160.2(d) and NA7.12.

Table A: Construction InspectionPrior to functional testing, verify and document all of the following:

Step	Entry	Item	Code Reference
1 <u>.0</u>	Pass Fail	Carbon monoxide (CO) control sensor is factory calibrated.	NA7.12.1(a)
2 <u>.0</u>	Pass Fail	The sensor is located in the highest expected concentration location in its zone.	NA7.12.1(b)
3 <u>.0</u>	Pass Fail	The sensor CO concentration control setpoint is at or below 25 ppm.	NA7.12.1(c)
4 <u>.0</u>	Pass Fail	Check pass if Construction Inspection complies with all requirements. Check fail if Construction Inspection does not comply with all requirements.	N/A

Table B: Functional Testing

			Code
Step	Entry	Functional Test	Reference
1 <u>.0</u>	No entry	Conduct the following tests with garage ventilation system operating in occupied mode and with actual garage CO concentration well below setpoint.	NA7.12.2
1.1	Pass Fail	All sensors are active and readings are below 25 ppm.	NA7.12.2 Step 1
1.2	Pass Fail	Exhaust fans are running at minimum speed.	NA7.12.2 Step 1
1.3	Pass Fail	Exhaust fans are drawing less than 30% or less of rated power.	NA7.12.2 Step 1
2 <u>.0</u>	No entry	Apply CO span gas with a concentration of 30 ppm, and a concentration accuracy of +/- 2%, one by one to 50% of the sensors but no more than 10 sensors per garage and to at least one sensor per proximity zone. For each sensor tested observe:	NA7.12.2 Step 2
2.1	Pass Fail	CO reading is between 25 and 35 ppm.	NA7.12.2 Step 2(a)

CALIFORNIA ENERGY COMMISSION PARKING GARAGE VENTILATION 2025-CEC-NRCA-PRC-03-F

Step	Entry	Functional Test	Code Reference
2.2	Pass Fail	Exhaust fans ramp to maximum speed when span gas is applied.	NA7.12.2 Step 2(b)
2.3	Pass Fail	Exhaust fans go back to minimum speed when span gas is removed.	NA7.12.2 Step 2(c)
3 <u>.0</u>	No entry	Temporarily override the programmed sensor calibration/replacement period to 5 minutes.	NA7.12.2 Step 3
3.1	Pass Fail	Wait 5 minutes and observe that fans ramp to full speed and an alarm is received by the facility operators. Restore calibration/replacement period.	NA7.12.2 Step 3(d)
4 <u>.0</u>	No entry	Temporarily place the system in unoccupied mode and override the programmed unoccupied sensor alarm differential from 30% for 4 hours to 1% for 5 minutes.	NA7.12.2 Step 4
4.1	Pass Fail	Wait 5 minutes and observe that fans ramp to full speed and an alarm is received by the facility operators. Restore programming.	NA7.12.2 Step 4
5 <u>.0</u>	No entry	Temporarily override the programmed occupied sensor proximity zone alarm differential from 30% for 4 hours to 1% for 5 minutes.	NA7.12.2 Step 5
5.1	Pass Fail	Wait 5 minutes and observe that fans ramp to full speed and an alarm is received by the facility operators. Restore programming.	NA7.12.2 Step 5
6 <u>.0</u>	Pass Fail	Check pass if all Functional Test steps comply with the requirements. Check fail if any Functional Tests do not comply with all requirements.	N/A

Declaration Statement	Signatory
Document Author	Name
I assert that this Certificate of Acceptance documentation is accurate and complete.	Company Name
	Author Signature
	Date Signed
Field Technician	
I assert the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible	Name Company Name ATT No.: ATT Cert. No. Title Phone Signature Date Signed
builder/installer and has been posted or made available with the building permit(s) issued for the building.	
Responsible Person I assert the following under penalty of perjury, under the laws of the State of California: I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.	Name Company Name Lic. No.: License No. Title Phone Signature Date Signed