CONTAMINANT MONITORING 2025-CEC-NRCA-PRC-14c3-F

| Project Name and Address | Authority Having Jurisdiction |
|--------------------------------|-------------------------------|
| Name: Project Name | Enforcement Agency: Agency |
| Address: Project Address | Permit Number: Permit Number |
| City, Zip Code: City, Zip Code | Permit Application Date: Date |

| Building: Enter Value | Floor: Enter Value | Room: Ente | er Value | Control/tag: Value |
|---|--------------------|------------|--------------------|--------------------|
| | | | | |
| Construction inspection and functional testing comply Does not comply | | Date Subm | itted to AHJ: Date | |

Intent:

If the builder uses contaminant monitoring controls to meet fan system power consumption requirements, then this acceptance testing is required in addition to the 2025-CEC-NRCA-PRC-14a-F and 2025-CEC-NRCA-PRC-14b-F. It is recommended to complete, to the extent possible, both compliance documents 2025-CEC-NRCA-PRC-14a-F and 2025-CEC-NRCA-PRC-14b-F prior to starting this acceptance test.

Reference Section 140.9(c)3 and Reference Nonresidential Appendix NA7.16.7 and

NA7.16.8.

Table A-1: Construction Inspection

| Table A-1: Construction Inspection | | | | |
|------------------------------------|---------------------------------------|--|-------------------|--|
| Step | Entry | Item | Code Reference | |
| 1.0 | No Entry | Verify and document the following prior to functional testing: | NA7.16.7 | |
| 1.1 | Pass Fail | Wind speed and direction sensor is factory- calibrated (with calibration certificate) or field calibrated, as specified by Section 140.9(c)3D. | NA7.16.7(a) | |
| 1.2 | ☐ Pass ☐ Fail | The sensor is located within each exhaust plenum as specified by Section 140.9(c)3D. | NA7.16.7(b) | |
| 1.3 | ☐ Pass ☐ Fail | The sensor is wired correctly to the controls to ensure proper control of volume flow rate. | NA7.16.7(c) | |
| 1.4 | Pass Fail | Contaminant concentration threshold has been established and matches dispersion analysis results. | NA7.16.7(d) | |
| 1.5 | Airflow Static press Speed/vol Other: | Verify the methodology to measure volume flow rate is one of the following: airflow sensor, static pressure as proxy, fan speed to volume flow rate curve, or other. | NA7.16.7(e) | |
| 1.6 | Pass Fail | If multiple sensors are present, ensure fan is controlled based on the highest concentration reading. | NA7.16.7(f) | |
| 2.0 | No Entry | Verify that the following measurements are within 10 percent of the corresponding design values found in the documents specified in compliance document 2025-CEC-NRCA-PRC-14b-F, Step 1: | NA7.16.7(g) | |

CALIFORNIA ENERGY COMMISSION CONTAMINANT MONITORING 2025-CEC-NRCA-PRC-14c3-F

| Step | Entry | Item | Code Reference |
|------|-----------------------------|---|-------------------|
| 2.1 | Enter Value cfm Pass Fail | Measure and record the inlet airflow rate of the exhaust fan system (cubic feet per minute) at design conditions. Indicate pass if this value is within 10 percent of the corresponding design value referenced in Step 1 of 2025-CEC-NRCA-PRC-14b-F. | NA7.16.7(g)1 |
| 2.2 | Enter Value W Pass Fail | Measure and record the power of exhaust fan system (watts) at design conditions. Indicate pass if this value is within 10 percent of the corresponding design value referenced in Step 1 of 2025-CEC-NRCA-PRC-14b-F. | NA7.16.7(g)2 |
| 2.3 | Enter Value cfm Pass Fail | Measure and record the inlet airflow rate of the exhaust fan system (cubic feet per minute) at occupied minimum acceptable airflow rate. Indicate pass if this value is within 10 percent of the corresponding design value referenced in Step 1 of 2025-CEC-NRCA-PRC-14b-F. | NA7.16.7(g)3 |
| 2.4 | Enter Value W Pass Fail | Measure and record the power of exhaust fan system (watts) at occupied minimum acceptable airflow rate. Indicate pass if this value is within 10 percent of the corresponding design value referenced in Step 1 of 2025-CEC-NRCA-PRC-14b-F. | NA7.16.7(g)4 |
| 2.5 | Enter Value W Pass Fail | Measure and record the power of exhaust fan system (watts) at 60 percent of design exhaust fan system airflow rate. Indicate pass if this value is within 10 percent of the corresponding design value referenced in Step 1 of 2025-CEC-NRCA-PRC-14b-F. | NA7.16.7(g)5 |
| 2.6 | Enter Value W/cfm Pass Fail | Calculate watts per cubic feet per minute at design conditions (divide results of Step 2.2 the results of Step 2.1). Indicate pass if this value is within 10 percent of the corresponding design value referenced in Step 1 of 2025-CEC-NRCA-PRC-14b-F. | NA7.16.7(g)6 |
| 3.0 | ☐ Pass ☐ Fail | Verify that the measured occupied minimum acceptable exhaust fan system inlet airflow rate is no greater than 60 percent of measured design exhaust fan system airflow rate. Select Pass if Step 2.3 is less than or equal to 0.60 times Step 2.1, or else select Fail. | NA7.16.7(h) |

CALIFORNIA ENERGY COMMISSION CONTAMINANT MONITORING 2025-CEC-NRCA-PRC-14c3-F

| Step | Entry | Item | Code Reference |
|------|------------------|--|-------------------|
| 4.0 | Pass Fail | Verify that the measured exhaust fan system power at 60 percent of design fan system airflow rate is no greater than 40 percent of measured exhaust fan system power at design exhaust fan system airflow rate. Select Pass if Step 2.5 less than or equal to 0.40 times Step 2.2, or else select Fail. | NA7.16.7(i) |
| 5.0 | ☐ Pass ☐ Fail | Construction Inspection Pass Conditions All of the following must be true: Steps 1.0 and 2.0 must record 'No Entry'. One option must be selected in Step 1.5. Steps 2.1 through 2.6 must record a non-zero numerical entry and Pass. All other steps must record Pass. | NA |

Table B-1: Functional Testing

| | B-1: Functional Te | | Code |
|------|--------------------|---|-----------|
| Step | Entry | Functional Test | Reference |
| 1.0 | No Entry | Ensure no contaminant event is present and | NA7.16.8 |
| 1.0 | NO ETILI Y | simulate design conditions. | Step 1 |
| 1.1 | Pass | Verify that the volume flow rate at the stack is at | NA7.16.8 |
| 1.1 | Fail | or above the minimum non-event value. | Step 1(a) |
| 1.2 | Enter Value cfm | Record airflow rate at the stack (cubic feet per | NA7.16.8 |
| 1.2 | Litter value citi | minute). | Step 1(b) |
| 1.3 | Enter Value cfm | Record airflow rate entering the exhaust fan | NA7.16.8 |
| 1.5 | Effect value citi | system (cubic feet per minute). | Step 1(c) |
| 1.4 | Enter Value W | Record exhaust fan system power at design | NA7.16.8 |
| 1.1 | Litter value vv | conditions (watts). | Step 1(d) |
| 2.0 | No Entry | Simulate a contaminant event. | NA7.16.8 |
| 2.0 | , | | Step 2 |
| 2.1 | Pass | Verify that the volume flow rate at the stack is at | NA7.16.8 |
| 2.1 | Fail | or above the minimum non-event value. | Step 2(a) |
| 3.0 | No Entry | Simulate the minimum occupied airflow rate. | NA7.16.8 |
| 5.0 | 140 Littly | · | Step 3 |
| 3.1 | Enter Value cfm | Record airflow rate at the stack (cubic feet per | NA7.16.8 |
| J.1 | Enter value entr | minute). | Step 3(a) |
| 3.2 | Enter Value cfm | Record airflow rate entering the exhaust fan | NA7.16.8 |
| 5.2 | Litter value citii | system (cubic feet per minute). | Step 3(b) |
| | | Confirm that the airflow rate entering fan system | |
| | _ | airflow rate at minimum occupied conditions is no | |
| 3.3 | Pass | greater than 60 percent of the exhaust fan system | NA7.16.8 |
| 3.5 | Fail | design airflow rate. | Step 3(c) |
| | | Select Pass if Step 3.2 is less than or equal to 0.60 | |
| | | times Step 1.3, or else select Fail. | |

| Step | Entry | Functional Test | Code Reference |
|------|---------------|---|-----------------------|
| 4.0 | No Entry | Simulate the 60 percent of design airflow rate. | NA7.16.8 Step 4 |
| 4.1 | Enter Value W | Record exhaust fan system power at 60 percent design airflow rate (watts). | NA7.16.8 Step 4(a) |
| 4.2 | Pass Fail | Confirm that the fan system power at 60 percent design airflow rate is no greater than 40 percent of the exhaust fan system airflow rate at maximum wind speed. Select Pass if Step 4.1 is less than or equal to 0.40 times Step 1.4, or else select Fail. | NA7.16.8 Step 4(b) |
| 5.0 | Pass Fai | Functional Test Pass Conditions All of the following must be true. Steps 1.0, 2.0, 3.0, and 4.0 contain 'No Entry'. Steps 1.2, 1.3, 1.4, 3.1, 3.2, and 4.1 must record non-zero numerical entries. Steps 1.1, 2.1, 3.3, and 4.2 must record pass. | NA |

CALIFORNIA ENERGY COMMISSION CONTAMINANT MONITORING 2025-CEC-NRCA-PRC-14c3-F

| Declaration Statement | Signatory |
|--|-----------------------|
| Document Author | Name |
| I assert that this Certificate of Acceptance documentation is accurate and complete. | Company Name |
| | Author Signature |
| | Date Signed |
| Field Technician | |
| I certify the following under penalty of perjury, under the laws of the State of California: | |
| The information provided on this Certificate of Acceptance is true and correct. I am the person who | Name |
| performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The | Company Name |
| construction or installation identified on this Certificate of Acceptance complies with the applicable | Title |
| acceptance requirements indicated in the plans and specifications approved by the enforcement agency | Phone |
| and conforms to the applicable acceptance requirements and procedures specified in Reference | Signature |
| Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or | Date Signed |
| installation identified on this Certificate of Acceptance has been completed and signed by the responsible | |
| builder/installer and has been posted or made available with the building permit(s) issued for the building. | |
| Responsible Person | |
| I assert the following under penalty of perjury, under the laws of the State of California: | |
| I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and | |
| I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 | |
| of the Business and Professions Code in the applicable classification to accept responsibility for the system | |
| design, construction or installation of features, materials, components, or manufactured devices for the | |
| scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement. | Name |
| The information provided on this Certificate of Acceptance substantiates that the construction or | Company Name |
| installation identified on this Certificate of Acceptance complies with the acceptance requirements | Lic. No.: License No. |
| indicated in the plans and specifications approved by the enforcement agency and conforms to the | Title |
| applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I | Phone |
| have confirmed that the Certificate(s) of Installation for the construction or installation identified on this | Signature |
| Certificate of Acceptance has been completed and is posted or made available with the building permit(s) | Date Signed |
| issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall | |
| be posted, or made available with the building permit(s) issued for the building, and made available to the | |
| enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this | |
| requirement is accomplished. I understand that a signed copy of this Certificate of Acceptance is required | |
| to be included with the documentation the builder provides to the building owner at occupancy, and I will | |
| take the necessary steps to ensure this requirement is accomplished. | |