COMPRESSED AIR SYSTEMS

Project Name and Address	Authority Having Jurisdiction
Name: Project Name	Enforcement Agency: Agency
Address: Project Address	Permit Number: Permit Number
City, Zip Code: City, Zip Code	Permit Application Date: Date

Building: Enter Value	Floor: Enter Value	Room: Enter	Value	Control/tag: Value
Construction inspection and functional testing complyDoes not comply		Date Submitted to AHJ: Date		
				_

Intent:

Construction inspection and functional testing for a compressed air system to verify that controls are installed and operating correctly. Per Section_120.6(e)2, this test applies to large, compressed air systems with three or more compressors with a combined horsepower greater than 100. Complete <u>a_separate</u> form for each compressor. Reference Section 120.6(e)2 and NA7.13.

Table A: Construction Inspection

Prior to functional testing, verify and document all of the following:

	g,		Code
Step	Entry	Item	Reference
1 <u>.0</u>	No entry	Verify and document compressor data	NA7.13.1.1(a)
1.1	Enter Value hp	Size	NA7.13.1.1(a)
1.2	Enter Value acfm	Rated C capacity	NA7.13.1.1(a)
1.3	Enter Value	Control T type	NA7.13.1.1(a)
2 <u>.0</u>	Enter Value hp	Total system capacity (the sum of the individual capacities).	NA7.13.1.1(b)
3 <u>.0</u>	Enter Value psi	System operating pressure.	NA7.13.1.1(c)
4 <u>.0</u>	☐ True ☐ False	Compressor(s) designated as trim compressors.	NA7.13.1.1(d)
5 <u>.0</u>	☐ Pass ☐ Fail	Verify a means for observing and recording the states of each compressor in the system, which shall include at least the following states: Off, Unloaded, Partially Lloaded, Fully loaded, Short cycling, Blow off	NA7.13.1.1(e)
6 <u>.0</u>	Pass Fail	Check <u>pass</u> if construction inspection complies with all requirements. <u>Check fail if any inspection</u> does not pass.	N/A

COMPRESSED AIR SYSTEMS 2025-CEC-NRCA-PRC-01-F

Table B: Functional Testing

	B: Functional Testi		Code
Step	Entry	Functional Test	Reference
1 <u>.0</u>	No entry	Verify that the methods from the Construction Inspection have been employed by confirming the following:	NA7.13.1.2 Step 1
1.1	Pass Fail	Compressor states can be observed and recorded for every compressor.	NA7.13.1.2 Step 1
1.2	☐ Pass ☐ Fail	The current air demand can be measured or inferred.	NA7.13.1.2 Step 1
2 <u>.0</u>	No entry	Run the compressed air supply system steadily at a load within (or close to) the expected operational load range as can be practically implemented for a duration of at least 10 minutes. Verify the following:	NA7.13.1.2 Step 2
2.1	☐ Pass ☐ Fail	System is running steadily for at least 10 minutes.	NA7.13.1.2 Step 2
2.2	☐ Pass ☐ Fail	System is running within (or close to) the expected operational load range.	NA7.13.1.2 Step 2
3 <u>.0</u>	No entry	Observe and record the following during the test:	NA7.13.1.2 Step 3
3.1	No entry	Enter individual compressor states in Table C below.	NA7.13.1.2 Step 3
3.2	Enter Value acfm	Total compressor air demand from Table C below.	NA7.13.1.2 Step 3
4 <u>.0</u>	No entry	Confirm that the system exhibits the following behavior following the test:	NA7.13.1.2 Step 4
4.1	☐ Pass ☐ Fail	No compressor exhibits short-cycling (loading and unloading more often than once per minute).	NA7.13.1.2 Step 4a
4.2	Pass Fail	No compressor exhibits blowoff (venting compressed air at the compressor itself).	NA7.13.1.2 Step 4b
4.3	☐ Pass ☐ Fail ☐ N/A	The trim compressors shall be the only compressors partially loaded, while the base compressors will either be fully loaded or off by the end of the test. (only applicable for new systems).	NA7.13.1.2 Step 4c
5 <u>.0</u>	☐ Pass ☐ Fail	Return system to initial operating conditions.	N/A
6 <u>.0</u>	☐ Pass ☐ Fail	Check <u>p</u> Pass if <u>all</u> Functional Test Compliance Results compl <u>y</u> ies. Check fail if any Functional <u>Test Compliance Results</u> does not comply.	N/A

CALIFORNIA ENERGY COMMISSION COMPRESSED AIR SYSTEMS 2025-CEC-NRCA-PRC-01-F

Table C: Compressor Status (NA7.13.1.2)

Unit	ompressor status (NA7:15:1:2)	Compressor State	
	Communication (Province)	Compressor State	Natas
Number	Compressor State (Passing)	(Failing)	Notes:
1	☐ Off ☐ Part Loaded	Blowoff	
-	Unloaded Fully Loaded	Short Cycling	
2	☐ Off ☐ Part Loaded	☐ Blowoff	
۷	☐ Unloaded ☐ Fully Loaded	Short Cycling	
3	☐ Off ☐ Part Loaded	☐ Blowoff	
3	Unloaded Fully Loaded	Short Cycling	
4	☐ Off ☐ Part Loaded	☐ Blowoff	
7	☐ Unloaded ☐ Fully Loaded	Short Cycling	
5	☐ Off ☐ Part Loaded	☐ Blowoff	
5	Unloaded Fully Loaded	Short Cycling	
6	☐ Off ☐ Part Loaded	Blowoff	
O	☐ Unloaded ☐ Fully Loaded	Short Cycling	
7	☐ Off ☐ Part Loaded	Blowoff	
/	☐ Unloaded ☐ Fully Loaded	Short Cycling	
8	☐ Off ☐ Part Loaded	Blowoff	
O	☐ Unloaded ☐ Fully Loaded	☐ Short Cycling	
9	☐ Off ☐ Part Loaded	Blowoff	
9	☐ Unloaded ☐ Fully Loaded	☐ Short Cycling	
10	☐ Off ☐ Part Loaded	Blowoff	
10	☐ Unloaded ☐ Fully Loaded	Short Cycling	

Company Name Company Name Author Signature Date Signed Field Technician Coertify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Name Company Name Company Name Company Name Company Name Company Name Company Name ATT No.: ATT Cert. No. Title Phone Signature Signature
Author Signature Date Signed Field Technician Coertify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Author Signature Date Signed Name Company Name ATT No.: ATT Cert. No. Title Phone Signature
Field Technician Coertify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Date Signed Name Company Name ATT No.: ATT Cert. No. Title Phone Signature
Certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Name Company Name ATT No.: ATT Cert. No. Title Phone Signature
Coertify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Name Company Name ATT No.: ATT Cert. No. Title Phone Signature
The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Company Name ATT No.: ATT Cert. No. Title Phone Signature
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference ATT No.: ATT Cert. No. Title Phone Signature
construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Title Phone Signature
acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Signature
and conforms to the applicable acceptance requirements and procedures specified in Reference Signature
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or Date Signed
nstallation identified on this Certificate of Acceptance has been completed and signed by the responsible
builder/installer and has been posted or made available with the building permit(s) issued for the building.
Responsible Person
I assert the following under penalty of perjury, under the laws of the State of California:
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3
of the Business and Professions Code in the applicable classification to accept responsibility for the system
design, construction or installation of features, materials, components, or manufactured devices for the
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement Name
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates Company Name
that the construction or installation identified on this Certificate of Acceptance complies with the Lic. No.: License No.
acceptance requirements indicated in the plans and specifications approved by the enforcement agency Title
and conforms to the applicable acceptance requirements and procedures specified in Reference Phone
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction Signature
or installation identified on this Certificate of Acceptance has been completed and is posted or made Date Signed
available with the building permit(s) issued for the building. I understand that a completed, signed copy of
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the
building, and made available to the enforcement agency for all applicable inspections, and I will take the
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this
Certificate of Acceptance is required to be included with the documentation the builder provides to the
building owner at occupancy, and I will take the necessary steps to ensure this requirement is
accomplished.