VALVE LEAKAGE TEST

Control/tag: Value

Project Name and Address	Authority Having Jurisdiction	
Name: Project Name	Enforcement Agency: Agency	
Address: Project Address	Permit Number: Permit Number	
City, Zip: City, Zip Code	Permit Request Date: Date	

Danaing: Enter Value	1 10011 Eliter Value	1001111 Eliter	Value	correr on tag.	Value
Construction inspection Does not comply	tion and functional tes	sting comply	Date Sub	mitted to AHJ	l: Date

Room: Enter Value

Intent: Ensure that control valves serving variable flow systems can withstand the pump pressure over the full range of operation. Submit one Certificate for the system that must demonstrate compliance, attach additional function tests only (NOT additional construction inspections) for each additional Pump Tag ID. Reference: §120.5(7), §160.3(d)1G, and NA7.5.7.

Table A: Construction Inspection

Building: Enter Value | Floor: Enter Value

Prior to functional testing, verify and document all of the following:

Step	Entry	Item	Code Reference
1.0	☐ Pass ☐ Fail	Verify access to valve and piping design drawing as approved by the authority having jurisdiction.	N/A
2.0	Pass Fail	Verify access to documentation showing the shut-off head pressure of each pump in the system.	N/A
3.0	Pass Fail	Verify that the valve and piping arrangements are installed as specified by the design drawings.	NA7.5.7.1(a)
4.0	Pass Fail	Check "Pass" if construction inspection complies with all requirements. Check "Fail" if construction inspection does not comply with all requirements.	N/A

Table B: Functional Testing

Table B. Fullctional Testing			
Step	Entry	Functional Test	Code Reference
1.0	No Entry	For each of the pumps serving the distribution system, dead head the pumps using the discharge isolation valves at the pumps. Complete all of Steps 1.1 – 1.4	NA7.5.7.2 Step 1
1.1	Enter Value	Record the differential pressure across the pumps. (Ft. w.c.)	NA7.5.7.2 Step 1(a)
1.2	Enter Value	From the required documentation (Construction Inspection Step 1); record the shut-off head pressure for the Pump Tag ID. (Ft. w.c.)	NA7.5.7.2 Step 1(b)

MCH-08-A			Code
Step	Entry	Functional Test	Reference
1.3	Enter Value	Calculate: 100 x (Step 1.1 – Step 1.2)/Step 1.2 Note: may result in a positive or negative percentage. (percent)	NA7.5.7.2 Step 1(b)
1.4	Pass Fail	Verify that Step 1.3 is between -5% and +5%.	NA7.5.7.2 Step 1(b)
2.0	No Entry	Reopen the pump discharge isolation valves. Automatically close all valves on the systems being tested. If 3-way valves are present, close off the bypass line. Complete all of Steps 2_1 - 2.4.	NA7.5.7.2 Step 2
2.1	☐ Pass ☐ Fail	Verify that the 2-way valve automatically closes.	NA7.5.7.2 Step 2(c)
2.2	Enter Value	Record the pressure differential across the pump. (Ft w.c.)	NA7.5.7.2 Step 2(d)
2.3	Enter Value	Calculate: 100 x (Step 2.2 – Step 1.1)/Step 1.1 Note: may result in a positive or negative percentage. (percent)	NA7.5.7.2 Step 2(e)
2.4	Pass Fail	Verify that Step 2.3 is between -5% and +5%	NA7.5.7.2 Step 2(e)
3	No Entry	Restore system to normal operating conditions	NA7.5.7.2 Step 3
4	Pass Fail	Check pass if Functional Test passes on Steps 1 through 3.	N/A

Declaration Statement	Signatory
Document Author	Name
I assert that this Certificate of Acceptance documentation is accurate and complete.	Company Name
	Author Signature
	Date Signed
Acceptance Test Technician	
I certify the following under penalty of perjury, under the laws of the State of California:	Name
The information provided on this Certificate of Acceptance is true and correct. I am the person who	Company Name
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The	ATT No.: ATT Cert. No.
construction or installation identified on this Certificate of Acceptance complies with the applicable	Title
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Phone
and conforms to the applicable acceptance requirements and procedures specified in Reference	Signature
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or	Date Signed
installation identified on this Certificate of Acceptance has been completed and signed by the responsible	
builder/installer and has been posted or made available with the building permit(s) issued for the building.	
Responsible Person	
I assert the following under penalty of perjury, under the laws of the State of California:	
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and	
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3	
of the Business and Professions Code in the applicable classification to accept responsibility for the system	
design, construction or installation of features, materials, components, or manufactured devices for the	
scope of work identified on this Certificate of Acceptance and attest to the declarations in this	Name
statement (responsible acceptance person) . The information provided on this Certificate of Acceptance	Company Name
substantiates that the construction or installation identified on this Certificate of Acceptance complies with	Lic. No.: License No.
the acceptance requirements indicated in the plans and specifications approved by the enforcement	Title
agency and conforms to the applicable acceptance requirements and procedures specified in Reference	Phone
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction	Signature
or installation identified on this Certificate of Acceptance has been completed and is posted or made	Date Signed
available with the building permit(s) issued for the building. I understand that a completed, signed copy of	
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the	
building, and made available to the enforcement agency for all applicable inspections, and I will take the	
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this	
Certificate of Acceptance is required to be included with the documentation the builder provides to the	
building owner at occupancy, and I will take the necessary steps to ensure this requirement is	
accomplished.	